



## AGENDA SUMMARY EUREKA CITY COUNCIL

**TITLE:** Settling Basin – Phase I

**DEPARTMENT:** Public Works

**PREPARED BY:** Kelly Allen

**PRESENTED FOR:** Action  Information only  Discussion/Direction

### **RECOMMENDATION**

1. Accept the Settling Basin – Phase I project, Bid No 2022-06; and
2. Authorize the filing of a “Notice of Completion” at the Office of the County Recorder

### **FISCAL IMPACT**

No Fiscal Impact  Included in Budget  Additional Appropriation

### **COUNCIL GOALS/STRATEGIC VISION**

Strategic Goals and carrying out the following initiatives, the City will be doing so with an underlying commitment and dedication to fiscal responsibility (FR), employee welfare and development (EWD), addressing climate change (CC) and improving diversity, equity and inclusion (DEI)

### **DISCUSSION**

The existing clarifier unit at the Water Treatment Plant (WTP) has been decommissioned for decades as on-site treatment is not necessary as Humboldt Bay Municipal Water provides treatment. This initial phase of the project will remove the structure to allow for Phase II of the project to occur. Phase II will consist of construction of a new settling basin for maintenance crews to use to dewater and properly dispose of excavation spoils.

This project was brought before Council on February 15, 2022 and awarded to Mercer-Fraser for the construction bid amount of \$146,500. During the course of the project, one change order was executed to account for the change in scope of work. The change in scope included filling the hole from the building being removed. The change order resulted in an increase to the project cost of \$20,350. Bringing the final project amount for construction services to \$166,850. Increases in project cost were covered by contingency funds allocated to this project.

Staff has determined that the work specified in the contract has been completed in substantial conformance with the Plans and Specifications. Therefore, staff recommends that Council accept this project and authorize the filing of a “Notice of Completion” at the Office of the County Recorder.

**REVIEWED AND APPROVED BY:**

- City Attorney
- City Clerk/Information Services
- Development Services
- Finance
- Fire
- Community Services
- Personnel
- Police
- Public Works

*Click the impacted department(s) who need to review and provide approval for the item.*